

FY18-19 Measure R SBHP Annual Performance Evaluation Report

KEY: PD= Project Development; D= Design; R= Right of Way; C= Construction		January 2019												Updated: 2/12/2019		
		= APE milestone met = APE milestone late = External Delay												Funding Agreement Expires	Status (Yellow indicates monthly report not received by time of APE printing)	
Project ID (Phases funded by SBHP)	Lead Agency Project Description	Milestone	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Funding Agreement Expires	Status
MR312.51 (D, C)	City of Los Angeles Anaheim St. improvements from Farragut Ave. to Dominguez Channel.	Begin design						1							6/30/2022	Project manager is out on emergency medical leave for approximately 2 months. Design is expected to begin January 2019.
MR312.74	City of Los Angeles Alameda St. (north) east side improvements	Fully execute funding agreement				31										
		TBD														
		TBD														
MR312.28 (PD, R, C)	City of Manhattan Beach Seismic retrofit of Sepulveda Blvd. bridge 53-62	Complete ROW process											30	6/30/2018 (amendment in works)	ROW related issue, City's Attorney has completed the following: Posted 1/16/19 notice of service by publication in Daily Breeze to Defendant "Any and All persons" at 3500 Sepulveda building; Notice and Motion for Prejudgment possession filed and served on 1/22/19 (hearing set for 4/22/19). Defendant's opposition papers due 2/21/19; The one outstanding tenant's attorneys confirms City's prejudgment possession on October 1, 2019 pending court hearing. Revised 100% plans submitted to Caltrans in January 2019 for review. Motion for Hearing of Summary Judgment for Possession is Scheduled for 4/23/19.	
MR312.34 (PD, D, R, C)	City of Manhattan Beach Construct SB right-turn lane on Aviation at Artesia	Complete environmental process									30			6/30/2020	Meeting with adjacent property owner and tenant (Chase Bank) was held on 1/16/19. Chase Bank verbally indicated they want to cooperate with City on project. Property owner wants to consult with their attorney before they will allow City to conduct soil samplings for possible contaminated soil within proposed area of construction. They are also reviewing all the ROW documents prepared by the City's consult. MND being reviewed by city. Phase 2 ESA work on-going.	
		Restart design process										15				
MR312.35 (PD, D, R, C)	City of Manhattan Beach Sepulveda Blvd. at Manhattan Beach Blvd. intersection improvement	Submit design plans to Caltrans for review				31								6/30/2020	Anticipating Caltrans plan check comments forthcoming mid-February based on plans (1st submittal) to Caltrans, including PEER, Fact Sheets, and Permit Application that was submitted 12/28/18. Coordination w/adjacent property owner of Jiffy Lube continues. Certified that their clairfier in ROW was not permitted by LA Sanitation District or required by NPDES stipulations.	
		Begin environmental phase							31							
		Submit environmental docs to Caltrans for review											31			
MR312.06 (D, R, C)	City of Redondo Beach PCH arterial improvements from Anita St. to Palos Verdes Blvd.	Begin Caltrans permitting process		1										6/30/2019	City received revised 90% plans on 10/19/18. City proposed further revisions on southbound left turn lane length and number of parkings that can be eliminated/substituted elsewhere. Per revised schedule, Caltrans permit process to begin 2/19/19. Phase II Concept Study Report with Cost Estimate have been submitted to City (August 2018). Public Works Commission and City Council will select intersection for detailed design and construction. Phase 1 design and Caltrans Permitting Process expected to be completed by May 2019.	
		Complete design				31										
		Begin construction (Phase 1)									28					
		Begin construction (Phase 2)											31			
		Complete construction (Phase 1)														30
MR312.07 (D, C)	City of Redondo Beach PCH at Torrance Blvd. intersection improvements	Begin construction				1								6/30/2018 (amendment in works)	City Attorney reviewing FA amendment for Council approval. Construction contract will be executed 2/20/2019.	
		Complete construction						31								
MR312.20 (PD, D, R, C)	City of Redondo Beach Aviation Blvd. at Artesia Blvd. intersection improvements	Complete Environmental Site Assessment II			30									6/30/2018 (amendment in works)	City working with Consultant to get new appraisal, environmental docs, and new offer letter. City obtained Judge's order on the right-of-entry to conduct Environmental Site Assessment II. ESA II soil sampling started on 11/6/18 and a report was provided to City. City will also amend Consultant Contract requesting CEQA document. City is also getting proposals from other consultants for additional enviro work.	
		Complete design						31								
MR312.42 (PD, D, R, C)	City of Redondo Beach Construction of SB right-turn lane at Inglewood Ave. and Manhattan Beach Blvd.	Complete design				31								6/30/2020	City is in negotiation w/property owner for two parcels. Important design issues like curb ramp, driveway, and corner cut off were resolved between Gas Station designer and City's consultant. MWD is currently designing relocation of their utilities. 95% PS&E was expected 1/31/19 but consultant missed target date. City is awaiting revised schedule from consultant.	
		Complete ROW process						31								
		Begin construction											1			
MR312.75 (C)	City of Redondo Beach Kingsdale Ave. at Artesia Blvd. Intersection Improvements	TBD												6/30/2024	Transit Center project construction bids, along with Kingsdale Ave widening came in way higher than funding available. Project is set to be readvertised in May 2020 with construction beginning July 2020.	
MR312.10 (PD, D, R, C)	City of Torrance PCH at Hawthorne Blvd. intersection improvements	Award construction contract					20							6/30/2019	Final caltrans approval for both Fact Sheets and Site Investigation Report complete. SCE has completed installation of 4 steel transmission poles and has relocated its facilities. Telecom companies working to relocate their facilities onto new poles. Plan check comments were received from Caltrans on 12/3/18. These comments included several new items that had not been requested before. Also, project estimates have increased due to additional construction work required by Caltrans (ie expanded limits and full deeper concrete structural section). The estimate now exceeds a threshold where Caltrans requires significant additional reports and analysis. The City continues to work to resolve these issues with Caltrans. City has selected construction management and inspection firm and is considering contract award in early 2019.	
		Begin construction							1							
MR312.23 (PD, D, R, C)	City of Torrance Torrance Park and Ride	Complete false work, iron placement, pole placement (construction continues into FY19)									1			6/30/2019	Construction began in June 2018 and will be ongoing through August 2019.	
MR312.26 (PD, D, R, C)	City of Torrance I-405 at 182nd St. / Crenshaw Blvd. operational improvements	TBD												6/30/2022	No PDT meeting this month. City is reviewing 60% design plans and amending agreement w/outside counsel to provide Phase II enviro studies w/sample borings that are needed to determine depth and amount of contamination needing to be remediated. This will help quantify cost of remediation.	
MR312.40 (PD, D, R, C)	City of Torrance PCH at Vista Montana/Anza Ave. intersection improvement	Submit final design									31			6/30/2018 (amendment in works)	FA Extension will be requested at the next METRO Board meeting which will allow time to complete the design revisions in order to modify the center median on PCH which will increase capacity for the left turn onto southbound Vista Montana. Consultant has completed the revised 90% traffic control plans and those are currently under review by the City. Consultant finalizing comments on the design plans and will submit those next month for City's review.	
		Complete Caltrans permitting process										31				
MR312.60 (PD, D, R, C)	City of Torrance Crenshaw from Del Amo to Dominguez; 3 Southbound turn lanes at 1) Del Amo Blvd.; 2) extension of 208th St.; 3) Transit Center Entrance. Signal Improvements at 2 existing and new signal at Transit Center and extension of 208th St.	Complete pole placement (construction continues into FY19)									1			6/30/2021	Construction began in June 2018 and will be ongoing through August 2019.	
MR312.76	City of Torrance Plaza Del Amo at Western Ave Improvements	Begin 35% design							31						ROW for the project was purchased 10/2018. Surveyor has been hired to prepare design topo for the project. RFP for design services is being drafted by staff.	
		Complete 35 % design										30				
MR312.32 (PD)	Port of Los Angeles SR-47/Vincent Thomas Bridge & Front St./Harbor Blvd. Interchange Reconfiguration Project	Complete environmental phase					30							6/30/2021		

FY18-19 Measure R SBHP Annual Performance Evaluation Report

KEY: PD= Project Development; D= Design; R= Right of Way; C= Construction		= APE milestone met	January 2019												Updated: 2/12/2019 Funding Agreement Expires Status <i>(Yellow indicates monthly report not received by time of APE printing)</i>	
		= APE milestone late														
		= External Delay														
Project ID (Phases funded by SBHP)	Lead Agency Project Description	Milestone	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Funding Agreement Expires	Status
MR312.25	Caltrans I-405 at 182nd St./ Crenshaw Blvd. Improvements	TBD													6/30/2018	Design and ROW amendment executed in Sept 2017. The goal for the 17-18 fiscal year was to get 30% design completed.
MR312.29	Caltrans ITS: PCH and Parallel Arterials from I-105 to I-110	TBD													6/30/2018	Project supposed to start construction and other system development work underway in parallel with construction.

FY18-19 Measure R SBHP Annual Performance Evaluation Report

KEY: PD= Project Development; D= Design; R= Right of Way; C= Construction		= APE milestone met	January 2019													
		= APE milestone late														
		= External Delay														
Project ID (Phases funded by SBHP)	Lead Agency Project Description	Milestone	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Funding Agreement Expires	Status <i>(Yellow indicates monthly report not received by time of APE printing)</i>

Updated: 2/12/2019

FY18-19 Measure R SBHP Annual Performance Evaluation Report

KEY: PD= Project Development; D= Design; R= Right of Way; C= Construction		<div style="background-color: #d9ead3; padding: 2px;">= APE milestone met</div> <div style="background-color: #f4cccc; padding: 2px;">= APE milestone late</div> <div style="background-color: #fff2cc; padding: 2px;">= External Delay</div>			January 2019												Updated: 2/12/2019	
		Project ID (Phases funded by SBHP)	Lead Agency Project Description	Milestone	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Funding Agreement Expires	Status <i>(Yellow indicates monthly report not received by time of APE printing)</i>
MR312.24	Caltrans I-110 Aux lane from SR-91 to Torrance Blvd Aux lane & I-405/I-110 connector																	
MR312.25	Caltrans I-405 at 182nd St. / Crenshaw Blvd. Improvements																	
MR312.29	Caltrans ITS; PCH and Parallel Arterials from I-105 to I-110																	
MR312.45	Caltrans PA/ED Integrated Corridor Management System (ICMS) on I-110 from Artesia Blvd. and I-405																	
MR312.30	Metro/Caltrans Feasibility Study for I-405 from I-110 to I-105 and I-105 from I-405 to I-110																	
MR312.XX	Metro/Caltrans Feasibility Study for I-405 from I-110 to I-105 and I-105 from I-405 to I-110																	
MR312.48	Metro/Caltrans Western Ave. from Palos Verdes Drive North to Gardena - PSR																	
MR312.32	Metro/Caltrans SR-1 from Eastern Boundary of Carson to Eastern Boundary of Torrance - PSR																	
MR312.31	Metro Inglewood Transit Center at Florence/La Brea																	
MR312.41	City of Carson Traffic Signal Upgrades at 10 intersections																Committed Project, no FA executed	
MR312.50	City of Inglewood ITS: Phase V - Communication Gap Closure on Various Locations, ITS Upgrade and Arterial Detection																Committed Project, no FA executed	
MR312.49	City of Lawndale Redondo Beach Blvd. Mobility Improvements from Prairie Ave. to Artesia Blvd. (CFP match)																Committed Project, no FA executed	
MR312.52	Los Angeles County ITS: Improvements on South Bay Arterials																Committed Project, no FA executed. Funding available FY18-19	
MR312.62	City of Manhattan Beach Sepulveda Blvd. Operational Improvements at Rosecrans Ave., 33rd St., Cedar Ave., 14th St., and 2nd St.																Committed Project, no FA executed	
MR312.39	City of Rancho Palos Verdes PSR- Western Ave. from Palos Verdes Drive North to 25th Street																Committed Project, no FA executed	